



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027		
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M
1	<b>Wharncliffe - Exit program</b>	<b>Mon 09/01/23</b>	<b>Wed 27/03/23</b>	<b>8...</b>																					
2	<b>Birchvale</b>	<b>Mon 09/01/23</b>	<b>Mon 22/01/24</b>	<b>98%</b>																					
3	Scaffolding	Mon 09/01/23	Wed 01/02/23	10...																					
4	Asbestos	Wed 08/02/23	Wed 01/03/23	10...																					
5	Window replacements	Wed 19/04/23	Fri 27/10/23	10...																					
6	Lateral mains	Wed 10/05/23	Wed 27/09/23	10...																					
7	Communal lighting	Wed 24/05/23	Wed 02/08/23	10...																					
8	Masonry repairs	Wed 03/05/23	Wed 28/06/23	10...																					
9	Roof repairs	Fri 03/03/23	Fri 24/03/23	10...																					
10	external decs	Fri 10/03/23	Fri 21/04/23	10...																					
11	Internal decs	Fri 21/04/23	Fri 19/05/23	10...																					
12	Communal flooring	Mon 06/11/23	Mon 20/11/23	10...																					

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
13	FRA Works	Fri 24/11/23	Thu 18/01/24	80%																				
14	Handover inspection	Thu 18/01/24	Mon 22/01/24	0%																				
15	Strike Scaffolding	Wed 06/09/23	Tue 07/11/23	10...																				
16	<b>Rothley Court</b>	<b>Mon 09/01/23</b>	<b>Mon 15/01/24</b>	<b>97%</b>																				
17	Scaffolding	Mon 09/01/23	Wed 01/02/23	10...																				
18	Asbestos	Wed 15/02/23	Wed 08/03/23	10...																				
19	Window replacements	Wed 26/04/23	Wed 06/09/23	10...																				
20	Lateral mains	Wed 17/05/23	Wed 29/11/23	95%																				
21	Communal lighting	Wed 31/05/23	Wed 09/08/23	10...																				
22	Masonry repairs	Wed 31/05/23	Wed 26/07/23	10...																				
23	Roof repairs	Fri 10/03/23	Fri 31/03/23	10...																				
24	external decs	Fri 17/03/23	Fri 28/04/23	10...																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
25	Internal decs	Fri 28/04/23	Fri 26/05/23	10...																				
26	Communal flooring	Fri 24/11/23	Fri 08/12/23	10...																				
27	FRA Works	Fri 10/11/23	Thu 11/01/24	80%																				
28	Handover inspection	Thu 11/01/24	Mon 15/01/24	0%																				
29	Strike Scaffolding	Wed 08/11/23	Wed 10/01/24	90%																				
30	<b>Pennyford court</b>	<b>Wed 01/02/23</b>	<b>Thu 01/02/24</b>	<b>93%</b>																				
31	Scaffolding	Wed 01/02/23	Fri 24/02/23	10...																				
32	Asbestos	Mon 06/03/23	Fri 24/03/23	10...																				
33	Window replacements	Mon 17/04/23	Fri 08/12/23	10...																				
34	Lateral mains	Mon 17/04/23	Thu 01/02/24	90%																				
35	Communal lighting	Mon 24/04/23	Fri 30/06/23	10...																				
36	Masonry repairs	Mon 08/05/23	Fri 30/06/23	10...																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
37	Roof repairs	Fri 03/03/23	Fri 24/03/23	10...																				
38	external decs	Fri 10/03/23	Fri 21/04/23	10...																				
39	Internal decs	Fri 21/04/23	Fri 19/05/23	10...																				
40	Communal flooring	Thu 04/01/24	Thu 18/01/24	20%																				
41	FRA Works	Fri 24/11/23	Thu 11/01/24	50%																				
42	Handover inspection	Thu 11/01/24	Mon 15/01/24	0%																				
43	Strike Scaffolding	Mon 02/10/23	Mon 16/10/23	10...																				
44	<b>Brackley Court</b>	<b>Mon 27/02/23</b>	<b>Thu 01/02/24</b>	<b>97%</b>																				
45	Scaffolding	Mon 27/02/23	Wed 22/03/23	10...																				
46	Asbestos	Wed 22/03/23	Wed 12/04/23	10...																				
47	Window replacements	Wed 26/04/23	Wed 25/10/23	10...																				
48	Lateral mains	Wed 12/04/23	Wed 16/08/23	10...																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
49	Communal lighting	Wed 12/04/23	Wed 21/06/23	10...																				
50	Masonry repairs	Wed 24/05/23	Wed 19/07/23	10...																				
51	Roof repairs	Wed 12/04/23	Wed 03/05/23	10...																				
52	external decs	Wed 12/04/23	Wed 24/05/23	10...																				
53	Internal decs	Wed 12/04/23	Wed 10/05/23	10...																				
54	Communal flooring	Thu 18/01/24	Thu 01/02/24	10...																				
55	FRA Works	Fri 01/12/23	Thu 11/01/24	50%																				
56	Handover inspection	Thu 11/01/24	Mon 15/01/24	0%																				
57	Strike Scaffolding	Mon 16/10/23	Mon 30/10/23	10...																				
58	<b>Cheadle Court</b>	<b>Wed 22/03/23</b>	<b>Fri 02/02/24</b>	<b>87%</b>																				
59	Scaffolding	Wed 22/03/23	Fri 14/04/23	10...																				
60	Asbestos	Mon 17/04/23	Fri 05/05/23	10...																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
61	Window replacements	Mon 15/05/23	Thu 01/02/24	80%																				
62	Lateral mains	Mon 08/05/23	Fri 08/09/23	10...																				
63	Communal lighting	Mon 08/05/23	Fri 14/07/23	10...																				
64	Masonry repairs	Mon 26/06/23	Fri 13/10/23	10...																				
65	Roof repairs	Mon 28/08/23	Fri 15/09/23	10...																				
66	external decs	Mon 18/09/23	Thu 11/01/24	95%																				
67	Internal decs	Mon 09/10/23	Fri 03/11/23	95%																				
68	Liquid application to walkways	Mon 06/11/23	Wed 24/01/24	50%																				
69	Communal flooring	Mon 06/11/23	Thu 18/01/24	50%																				
70	FRA Works	Wed 13/12/23	Tue 23/01/24	60%																				
71	Handover inspection	Tue 23/01/24	Thu 25/01/24	0%																				
72	Strike Scaffolding	Wed 25/10/23	Fri 02/02/24	40%																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
73	<b>Castleford Court</b>	<b>Mon 07/08/23</b>	<b>Tue 30/01/24</b>	<b>80%</b>																				
74	Scaffolding	Mon 07/08/23	Wed 30/08/23	10...																				
75	External surveys	Wed 30/08/23	Wed 20/09/23	10...																				
76	Asbestos	Wed 30/08/23	Wed 20/09/23	10...																				
77	Window replacements	Wed 04/10/23	Tue 30/01/24	90%																				
78	Lateral mains	Wed 06/09/23	Wed 11/10/23	10...																				
79	Communal lighting	Wed 06/09/23	Wed 22/11/23	10...																				
80	Masonry repairs	Wed 27/09/23	Wed 22/11/23	10...																				
81	Roof repairs	Wed 04/10/23	Fri 24/11/23	10...																				
82	external decs	Wed 11/10/23	Wed 29/11/23	90%																				
83	Internal decs	Wed 29/11/23	Tue 16/01/24	50%																				
84	Liquid application to walkways	Wed 29/11/23	Wed 20/12/23	10...																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027		
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M
85	Communal flooring	Mon 13/11/23	Thu 18/01/24	13%																					
86	FRA Works	Wed 13/12/23	Tue 23/01/24	50%																					
87	Handover inspection	Tue 23/01/24	Thu 25/01/24	0%																					
88	Strike Scaffolding	Wed 29/11/23	Tue 09/01/24	30%																					
89	<b>Ashby Court</b>	<b>Wed 30/08/23</b>	<b>Thu 15/02/24</b>	<b>72%</b>																					
90	Scaffolding	Wed 30/08/23	Wed 18/10/23	10...																					
91	External surveys	Wed 18/10/23	Wed 08/11/23	10...																					
92	Asbestos	Wed 15/11/23	Wed 29/11/23	10...																					
93	Window replacements	Wed 01/11/23	Fri 08/12/23	95%																					
94	Lateral mains	Wed 25/10/23	Tue 09/01/24	90%																					
95	Communal lighting	Wed 20/12/23	Tue 23/01/24	75%																					
96	Masonry repairs	Wed 08/11/23	Tue 16/01/24	75%																					

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			





Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
97	Roof repairs	Wed 22/11/23	Wed 20/12/23	10...																				
98	external decs	Wed 22/11/23	Tue 16/01/24	40%																				
99	Internal decs	Wed 22/11/23	Tue 16/01/24	50%																				
100	Liquid application to walkways	Wed 20/12/23	Tue 30/01/24	30%																				
101	Communal flooring	Mon 27/11/23	Tue 23/01/24	40%																				
102	FRA Works	Wed 20/12/23	Tue 30/01/24	50%																				
103	Handover inspection	Tue 30/01/24	Thu 01/02/24	0%																				
104	Strike Scaffolding	Thu 01/02/24	Thu 15/02/24	0%																				
105	<b>Winchelsea House</b>	<b>Wed 18/10/23</b>	<b>Tue 12/03/24</b>	<b>47%</b>																				
106	Scaffolding	Mon 04/12/23	Wed 13/12/23	10...																				
107	Asbestos	Thu 14/12/23	Mon 18/12/23	10...																				
108	Lateral mains	Wed 18/10/23	Thu 25/01/24	50%																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
109	Liquid coating to walkways	Wed 18/10/23	Wed 29/11/23	90%																				
110	Communal lighting	Wed 18/10/23	Tue 09/01/24	65%																				
111	Masonry repairs	Tue 19/12/23	Fri 26/01/24	20%																				
112	Gutter clean/repairs	Mon 29/01/24	Fri 02/02/24	0%																				
113	external decs	Mon 05/02/24	Fri 23/02/24	0%																				
114	Communal flooring (paint treads)	Mon 05/02/24	Fri 16/02/24	0%																				
115	Internal decorations	Mon 12/02/24	Fri 23/02/24	0%																				
116	FRA Works	Thu 14/12/23	Tue 16/01/24	50%																				
117	UL Snag	Mon 26/02/24	Fri 01/03/24	0%																				
118	WCC handover	Mon 04/03/24	Mon 04/03/24	0%																				
119	Strike Scaffolding	Tue 05/03/24	Mon 11/03/24	0%																				
120	<b>Clean and clear site</b>	Tue 12/03/24	Tue 12/03/24	0%																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027			
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	
121				0%																						
122	<b>Helsby Court / Elmton Court / Hucknall Court-Communal Works</b>	<b>Mon 09/01/23</b>	<b>Wed 27/03/24</b>	<b>18%</b>																						
123	<b>Helsby Court</b>	<b>Fri 13/10/23</b>	<b>Mon 15/01/24</b>	<b>67%</b>																						
124	Flooring Benchmark	Fri 13/10/23	Thu 19/10/23	10...																						
125	Client Acceptance	Thu 19/10/23	Wed 25/10/23	10...																						
126	General Snags	Mon 23/10/23	Thu 11/01/24	63%																						
127	Block Handover	Fri 12/01/24	Mon 15/01/24	0%																						
128	<b>Elmton Court</b>	<b>Mon 06/11/23</b>	<b>Mon 15/01/24</b>	<b>73%</b>																						
129	Flooring	Mon 06/11/23	Fri 24/11/23	10...																						
130	UL Snag	Mon 27/11/23	Mon 27/11/23	10...																						
131	Client Acceptance	Mon 08/01/24	Mon 08/01/24	0%																						
132	General Snags	Tue 09/01/24	Thu 11/01/24	0%																						

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
133	Block Handover	Fri 12/01/24	Mon 15/01/24	0%																				
134	<b>Hucknall Court</b>	<b>Mon 09/01/23</b>	<b>Wed 27/03/24</b>	<b>3%</b>																				
135	Communal Flooring	Wed 29/11/23	Fri 08/12/23	10...																				
136	UL Snag	Mon 11/12/23	Mon 11/12/23	10...																				
137	Client Acceptance	Wed 10/01/24	Wed 10/01/24	0%																				
138	General Snags	Thu 11/01/24	Mon 15/01/24	0%																				
139	Block Handover	Tue 16/01/24	Wed 17/01/24	0%																				
140	Estate works and variations	Mon 09/01/23	Mon 09/01/23	0%																				
141	<b>TARMAC RELAY TO CARPARKS</b>	<b>Mon 08/01/24</b>		<b>0%</b>																				
142	Birchvale	Mon 08/01/24	Fri 02/02/24	0%																				
143	Cheadle	Mon 08/01/24	Fri 02/02/24	0%																				
144	Ashby	Mon 08/01/24	Fri 02/02/24	0%																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027		
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M
145	Compound/cheadle	Mon 08/01/24	Fri 02/02/24	0%																					
146	relay tarmac carparks (4no)	Mon 08/01/24	Fri 09/02/24	0%																					
147	<b>GENERAL BUILDERS WORKS</b>	<b>Mon 11/12/23</b>	<b>Fri 09/02/24</b>	<b>0%</b>																					
148	Replace planters	Mon 11/12/23	Fri 26/01/24	0%																					
149	Timber fencing	Mon 08/01/24	Fri 02/02/24	0%																					
150	Paving works	Mon 22/01/24	Fri 09/02/24	0%																					
151	remedial works to metal railings to winchilsea	Mon 05/02/24	Fri 09/02/24	0%																					
152	Tarmac footpaths (winchilsea & Pennyford)	Mon 05/02/24	Fri 09/02/24	0%																					
153	<b>BLOCK ENTRANCE &amp; FIRE DOORS</b>	<b>Thu 04/01/24</b>	<b>Wed 27/03/24</b>	<b>0%</b>																					
154	Survey, fabricate and install 30no fire doors to bin/intake	Thu 11/01/24	Wed 06/03/24	0%																					

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary	
Split		Manual Task	
Milestone		Duration-only	
Summary		Manual Summary Rollup	
Project Summary		Manual Summary	
Inactive Task		Start-only	
Inactive Milestone		Finish-only	
		External Tasks	
		External Milestone	
		Deadline	
		Progress	
		Manual Progress	



Thu 04/01/24 Rev1

ID	Task Name	Start	Finish	% Comp	Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026			Half 2, 2026			Half 1, 2027	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
155	Survey, fabricate and install new entrance door to cheadle	Thu 04/01/24	Wed 13/03/24	0%																				
156	Install new intercom to cheadle	Thu 14/03/24	Wed 27/03/24	0%																				

Project: Wharncliffe exit progra  
Date: Thu 04/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			