




















ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024				
					J	M	M	J	S	N	J	M	M	J	S			
1	Wharncliffe - Exit programme	Mon 09/01/23	Thu 11/04/24	92%														
2	Birchvale	Mon 09/01/23	Thu 21/03/24	94%														
3	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%														
4	Asbestos	Wed 08/02/23	Wed 01/03/23	100%														
5	Window replacements	Wed 19/04/23	Tue 27/02/24	90%														
6	Lateral mains	Wed 10/05/23	Wed 27/09/23	100%														
7	Communal lighting	Wed 24/05/23	Wed 02/08/23	100%														
8	Masonry repairs	Wed 03/05/23	Wed 28/06/23	100%														
9	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%														
10	external decs	Fri 10/03/23	Fri 21/04/23	100%														
11	Internal decs	Fri 21/04/23	Fri 19/05/23	100%														
12	Communal flooring	Mon 13/11/23	Fri 17/11/23	100%														
13	FRA Works Additional Hatches	Fri 24/11/23	Thu 01/02/24	100%														
14	UL snag	Wed 14/02/24	Tue 19/03/24	60%														
15	Handover inspection	Wed 20/03/24	Thu 21/03/24	0%														
16	Strike Scaffolding	Wed 06/09/23	Tue 07/11/23	100%														
17	Rothley Court	Mon 09/01/23	Mon 25/03/24	99%														
18	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%														
19	Asbestos	Wed 15/02/23	Wed 08/03/23	100%														
20	Window replacements	Wed 26/04/23	Wed 06/09/23	100%														
21	Lateral mains	Wed 17/05/23	Tue 12/03/24	100%														
22	Communal lighting	Wed 31/05/23	Wed 09/08/23	100%														
23	Masonry repairs	Wed 31/05/23	Wed 26/07/23	100%														
24	Roof repairs	Fri 10/03/23	Fri 31/03/23	100%														
25	external decs	Fri 17/03/23	Fri 28/04/23	100%														
26	Internal decs	Fri 28/04/23	Fri 26/05/23	100%														
27	Communal flooring	Fri 24/11/23	Thu 07/12/23	100%														
28	FRA Works Additional Hatches	Fri 10/11/23	Fri 26/01/24	100%														
29	UL Snag	Fri 01/03/24	Thu 21/03/24	70%														
30	Handover inspection	Fri 22/03/24	Mon 25/03/24	0%														
31	Strike Scaffolding	Wed 08/11/23	Wed 10/01/24	100%														
32	Pennyford court	Wed 01/02/23	Thu 11/04/24	95%														
33	Scaffolding	Wed 01/02/23	Fri 24/02/23	100%														
34	Asbestos	Mon 06/03/23	Fri 24/03/23	100%														
35	Window replacements	Mon 17/04/23	Fri 08/12/23	100%														
36	Lateral mains Dual Feed	Mon 17/04/23	Thu 11/04/24	90%														
37	Communal lighting	Mon 24/04/23	Fri 30/06/23	100%														
38	Masonry repairs	Mon 08/05/23	Fri 30/06/23	100%														
39	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%														
40	external decs	Fri 10/03/23	Fri 21/04/23	100%														
41	Internal decs	Fri 21/04/23	Fri 19/05/23	100%														
42	Communal flooring	Thu 04/01/24	Thu 15/02/24	100%														
43	FRA Works Additional Hatches	Fri 24/11/23	Thu 01/02/24	100%														
44	UL/WCC Snag	Wed 06/03/24	Tue 26/03/24	65%														
45	Handover inspection	Thu 28/03/24	Fri 29/03/24	0%														
46	Strike Scaffolding	Mon 02/10/23	Mon 16/10/23	100%														
47	Brackley Court	Mon 27/02/23	Fri 29/03/24	97%														
48	Scaffolding	Mon 27/02/23	Wed 22/03/23	100%														
49	Asbestos	Wed 22/03/23	Wed 12/04/23	100%														
50	Window replacements	Wed 26/04/23	Wed 25/10/23	100%														
51	Lateral mains	Wed 12/04/23	Wed 16/08/23	100%														

Project: C:\Users\Ben.Whiterod\
Date: Fri 08/03/24


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024		
					J	M	M	J	S	N	J	M	M	J	S	
52	Communal lighting	Wed 12/04/23	Wed 21/06/23	100%												
53	Masonry repairs	Wed 24/05/23	Wed 19/07/23	100%												
54	Roof repairs	Wed 12/04/23	Wed 03/05/23	100%												
55	external decs	Wed 12/04/23	Wed 24/05/23	100%												
56	Internal decs	Wed 12/04/23	Wed 10/05/23	100%												
57	Communal flooring	Thu 18/01/24	Thu 01/02/24	100%												
58	FRA Works Additional Hatches	Fri 01/12/23	Wed 31/01/24	100%												
59	UL/WCC Snag	Wed 06/03/24	Tue 26/03/24	20%												
60	Handover inspection	Thu 28/03/24	Fri 29/03/24	0%												
61	Strike Scaffolding	Mon 16/10/23	Mon 30/10/23	100%												
62	Cheadle Court	Wed 22/03/23	Fri 29/03/24	99%												
63	Scaffolding	Wed 22/03/23	Fri 14/04/23	100%												
64	Asbestos	Mon 17/04/23	Fri 05/05/23	100%												
65	Window replacements	Mon 15/05/23	Thu 25/01/24	100%												
66	Lateral mains	Mon 08/05/23	Fri 08/09/23	100%												
67	Communal lighting	Mon 08/05/23	Fri 14/07/23	100%												
68	Masonry repairs	Mon 26/06/23	Fri 13/10/23	100%												
69	Roof repairs	Mon 28/08/23	Fri 15/09/23	100%												
70	external decs	Mon 18/09/23	Thu 29/02/24	100%												
71	Internal decs	Mon 09/10/23	Fri 09/02/24	100%												
72	Liquid application to walkways	Mon 06/11/23	Wed 24/01/24	100%												
73	Communal flooring	Mon 06/11/23	Thu 22/02/24	100%												
74	FRA Works Additional Hatches	Wed 13/12/23	Tue 06/02/24	100%												
75	UL/WCC Snag	Wed 06/03/24	Tue 26/03/24	65%												
76	Handover inspection	Thu 28/03/24	Fri 29/03/24	0%												
77	Strike Scaffolding	Wed 25/10/23	Mon 25/03/24	95%												
78	Castleford Court	Mon 07/08/23	Mon 08/04/24	96%												
79	Scaffolding	Mon 07/08/23	Wed 30/08/23	100%												
80	External surveys	Wed 30/08/23	Wed 20/09/23	100%												
81	Asbestos	Wed 30/08/23	Wed 20/09/23	100%												
82	Window replacements	Wed 04/10/23	Tue 30/01/24	100%												
83	Lateral mains	Wed 06/09/23	Wed 11/10/23	100%												
84	Communal lighting	Wed 06/09/23	Wed 22/11/23	100%												
85	Masonry repairs	Wed 27/09/23	Wed 22/11/23	100%												
86	Roof repairs	Wed 04/10/23	Fri 24/11/23	100%												
87	external decs	Wed 11/10/23	Wed 31/01/24	100%												
88	Internal decs	Wed 29/11/23	Tue 27/02/24	100%												
89	Liquid application to walkways	Wed 29/11/23	Wed 20/12/23	100%												
90	Communal flooring	Mon 13/11/23	Fri 23/02/24	100%												
91	FRA Works Additional Hatches	Wed 13/12/23	Tue 06/02/24	100%												
92	UL/WCC Snag	Fri 08/03/24	Thu 04/04/24	20%												
93	Handover inspection	Fri 05/04/24	Mon 08/04/24	0%												
94	Strike Scaffolding	Wed 29/11/23	Tue 13/02/24	100%												
95	Ashby Court	Wed 30/08/23	Mon 08/04/24	89%												
96	Scaffolding	Wed 30/08/23	Wed 18/10/23	100%												
97	External surveys	Wed 18/10/23	Wed 08/11/23	100%												
98	Asbestos	Wed 15/11/23	Wed 29/11/23	100%												
99	Window replacements	Wed 01/11/23	Thu 29/02/24	100%												
100	Lateral mains	Wed 25/10/23	Tue 26/03/24	95%												
101	Communal lighting	Wed 20/12/23	Fri 15/03/24	70%												
102	Masonry repairs	Wed 08/11/23	Tue 06/02/24	100%												

Project: C:\Users\Ben.Whiterod\
Date: Fri 08/03/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024		
					J	M	M	J	S	N	J	M	M	J	S	
103	Roof repairs	Wed 22/11/23	Wed 20/12/23	100%												
104	external decs	Wed 22/11/23	Tue 30/01/24	100%												
105	Internal decs	Wed 22/11/23	Tue 05/03/24	70%												
106	Liquid application to walkways	Wed 20/12/23	Tue 13/02/24	100%												
107	Communal flooring	Mon 27/11/23	Wed 28/02/24	100%												
108	FRA Works Additional Hatches	Wed 20/12/23	Fri 02/02/24	100%												
109	UL/WCC Snag	Fri 08/03/24	Thu 04/04/24	20%												
110	Handover inspection	Fri 05/04/24	Mon 08/04/24	0%												
111	Strike Scaffolding	Fri 08/03/24	Mon 11/03/24	95%												
112	Winchelsea House	Wed 18/10/23	Thu 04/04/24	78%												
113	Scaffolding	Mon 04/12/23	Wed 13/12/23	100%												
114	Asbestos	Thu 14/12/23	Mon 18/12/23	100%												
115	Lateral mains	Wed 10/01/24	Fri 22/03/24	0%												
116	Liquid coating to walkways	Wed 18/10/23	Wed 29/11/23	100%												
117	Masonry repairs	Tue 19/12/23	Fri 08/03/24	100%												
118	Gutter clean/repairs	Mon 11/03/24	Fri 15/03/24	100%												
119	external decs	Wed 21/02/24	Fri 15/03/24	90%												
120	Communal flooring (paint treads)	Wed 21/02/24	Tue 05/03/24	100%												
121	Internal decorations	Wed 28/02/24	Tue 12/03/24	100%												
122	FRA Works Additional Hatches	Thu 14/12/23	Fri 26/01/24	100%												
123	UL/WCC Snag	Wed 20/03/24	Tue 02/04/24	0%												
124	WCC handover	Wed 03/04/24	Thu 04/04/24	0%												
125	Strike Scaffolding	Fri 15/03/24	Thu 21/03/24	0%												
126	Clean and clear site	Fri 22/03/24	Fri 22/03/24	0%												
127	Helsby Court / Elmton Court / Hucknall Court-Communal Works	Fri 13/10/23	Wed 10/04/24	64%												
128	Helsby Court	Fri 13/10/23	Thu 04/04/24	81%												
129	Flooring Benchmark	Fri 13/10/23	Thu 19/10/23	100%												
130	Client Acceptance	Thu 19/10/23	Wed 25/10/23	100%												
131	UL/WCC Snag	Wed 13/03/24	Tue 02/04/24	80%												
132	Block Handover	Wed 03/04/24	Thu 04/04/24	0%												
133	Elmton Court	Mon 06/11/23	Thu 04/04/24	85%												
134	Flooring	Mon 06/11/23	Fri 24/11/23	100%												
135	UL Snag	Mon 27/11/23	Mon 27/11/23	100%												
136	General Snags	Wed 13/03/24	Tue 02/04/24	80%												
137	Block Handover	Wed 03/04/24	Thu 04/04/24	0%												
138	Hucknall Court	Wed 29/11/23	Thu 04/04/24	93%												
139	Communal Flooring	Wed 29/11/23	Fri 08/12/23	100%												
140	UL Snag	Mon 11/12/23	Thu 22/02/24	100%												
141	General Snags	Wed 13/03/24	Tue 02/04/24	80%												
142	Block Handover	Wed 03/04/24	Thu 04/04/24	0%												
143	Estate works and variations	Mon 11/12/23	Wed 10/04/24	56%												
144	TARMAC RELAY TO CARPARKS	Mon 08/01/24	Fri 09/02/24	100%												
145	Birchvale	Mon 08/01/24	Fri 02/02/24	100%												
146	Cheadle	Mon 15/01/24	Fri 09/02/24	100%												
147	Ashby	Mon 15/01/24	Fri 09/02/24	100%												
148	Compound/cheadle	Mon 15/01/24	Fri 09/02/24	100%												
149	GENERAL BUILDERS WORKS	Mon 11/12/23	Thu 28/03/24	77%												
150	Replace planters	Mon 11/12/23	Wed 07/02/24	100%												
151	Timber fencing	Mon 08/01/24	Fri 02/02/24	100%												
152	Paint existing fencing	Mon 12/02/24	Fri 08/03/24	80%												





















Project: C:\Users\Ben.Whiterod\
Date: Fri 08/03/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024		
					J	M	M	J	S	N	J	M	M	J	S	
153	Paving works	Mon 22/01/24	Fri 15/03/24	75%												
154	remedial works to metal railings to winch	Mon 05/02/24	Fri 15/03/24	50%												
155	Tarmac footpaths (winchilsea & Pennyford) Scaffold needs to be struck	Fri 22/03/24	Thu 28/03/24	0%												
156	BLOCK ENTRANCE & FIRE DOORS	Thu 04/01/24	Wed 10/04/24	3%												
157	Survey, fabricate and install 30no fire doors to bin/intake cupboards	Thu 11/01/24	Wed 10/04/24	3%												
158	Survey, fabricate and install new entrance door to chadle	Thu 04/01/24	Wed 03/04/24	4%												

Project: C:\Users\Ben.Whiterod\
Date: Fri 08/03/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	