



| ID | Task Name                           | Start               | Finish              | % Complete | Half 1, 2023 |   |   |   |   |   |   | Half 2, 2023 |   |   |   | Half 1, 2024 |   |   |   |
|----|-------------------------------------|---------------------|---------------------|------------|--------------|---|---|---|---|---|---|--------------|---|---|---|--------------|---|---|---|
|    |                                     |                     |                     |            | D            | J | F | M | A | M | J | J            | A | S | O | N            | D | J | F |
| 1  | <b>Wharncliffe - Exit programme</b> | <b>Mon 09/01/23</b> | <b>Tue 23/01/24</b> | <b>70%</b> |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 2  | <b>Birchvale</b>                    | <b>Mon 09/01/23</b> | <b>Mon 13/11/23</b> | <b>89%</b> |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 3  | Scaffolding                         | Mon 09/01/23        | Wed 01/02/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 4  | Asbestos                            | Wed 08/02/23        | Wed 01/03/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 5  | Window replacements                 | Wed 19/04/23        | Wed 30/08/23        | 90%        |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 6  | Lateral mains                       | Wed 10/05/23        | Wed 27/09/23        | 95%        |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 7  | Communal lighting                   | Wed 24/05/23        | Wed 02/08/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 8  | Masonry repairs                     | Wed 03/05/23        | Wed 28/06/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 9  | Roof repairs                        | Fri 03/03/23        | Fri 24/03/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 10 | external decs                       | Fri 10/03/23        | Fri 21/04/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 11 | Internal decs                       | Fri 21/04/23        | Fri 19/05/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 12 | Communal flooring                   | Mon 25/09/23        | Mon 09/10/23        | 0%         |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 13 | FRA Works                           | Mon 16/10/23        | Mon 13/11/23        | 0%         |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |

Project: Wharncliffe exit progra  
Date: Mon 11/09/23

|                    |  |                       |  |                    |  |
|--------------------|--|-----------------------|--|--------------------|--|
| Task               |  | Inactive Summary      |  | External Tasks     |  |
| Split              |  | Manual Task           |  | External Milestone |  |
| Milestone          |  | Duration-only         |  | Deadline           |  |
| Summary            |  | Manual Summary Rollup |  | Progress           |  |
| Project Summary    |  | Manual Summary        |  | Manual Progress    |  |
| Inactive Task      |  | Start-only            |  |                    |  |
| Inactive Milestone |  | Finish-only           |  |                    |  |





| ID | Task Name              | Start               | Finish              | % Complete | Half 1, 2023 |   |   |   |   |   |   | Half 2, 2023 |   |   |   | Half 1, 2024 |   |   |   |
|----|------------------------|---------------------|---------------------|------------|--------------|---|---|---|---|---|---|--------------|---|---|---|--------------|---|---|---|
|    |                        |                     |                     |            | D            | J | F | M | A | M | J | J            | A | S | O | N            | D | J | F |
| 28 | <b>Pennyford court</b> | <b>Wed 01/02/23</b> | <b>Fri 08/12/23</b> | <b>80%</b> |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 29 | Scaffolding            | Wed 01/02/23        | Fri 24/02/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 30 | Asbestos               | Mon 06/03/23        | Fri 24/03/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 31 | Window replacements    | Mon 17/04/23        | Fri 25/08/23        | 90%        |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 32 | Lateral mains          | Mon 17/04/23        | Fri 29/09/23        | 60%        |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 33 | Communal lighting      | Mon 24/04/23        | Fri 30/06/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 34 | Masonry repairs        | Mon 08/05/23        | Fri 30/06/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 35 | Roof repairs           | Fri 03/03/23        | Fri 24/03/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 36 | external decs          | Fri 10/03/23        | Fri 21/04/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 37 | Internal decs          | Fri 21/04/23        | Fri 19/05/23        | 100%       |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 38 | Communal flooring      | Mon 23/10/23        | Mon 06/11/23        | 0%         |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 39 | FRA Works              | Fri 10/11/23        | Fri 08/12/23        | 0%         |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 40 | Strike Scaffolding     | Mon 02/10/23        | Mon 02/10/23        | 80%        |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |
| 41 | <b>Brackley Court</b>  | <b>Mon 27/02/23</b> | <b>Fri 15/12/23</b> | <b>87%</b> |              |   |   |   |   |   |   |              |   |   |   |              |   |   |   |

Project: Wharncliffe exit progra  
Date: Mon 11/09/23

|                    |  |                       |  |                    |  |
|--------------------|--|-----------------------|--|--------------------|--|
| Task               |  | Inactive Summary      |  | External Tasks     |  |
| Split              |  | Manual Task           |  | External Milestone |  |
| Milestone          |  | Duration-only         |  | Deadline           |  |
| Summary            |  | Manual Summary Rollup |  | Progress           |  |
| Project Summary    |  | Manual Summary        |  | Manual Progress    |  |
| Inactive Task      |  | Start-only            |  |                    |  |
| Inactive Milestone |  | Finish-only           |  |                    |  |







