

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025		
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J		
1	Wharncliffe - Exit programm	Mon 09/01/23	Tue 13/02/24	80%																		
2	Birchvale	Mon 09/01/23	Mon 08/01/24	94%																		
3	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%																		
4	Asbestos	Wed 08/02/23	Wed 01/03/23	100%																		
5	Window replacements	Wed 19/04/23	Fri 27/10/23	95%																		
6	Lateral mains	Wed 10/05/23	Wed 27/09/23	100%																		
7	Communal lighting	Wed 24/05/23	Wed 02/08/23	100%																		
8	Masonry repairs	Wed 03/05/23	Wed 28/06/23	100%																		
9	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%																		
10	external decs	Fri 10/03/23	Fri 21/04/23	100%																		
11	Internal decs	Fri 21/04/23	Fri 19/05/23	100%																		
12	Communal flooring	Mon 06/11/23	Mon 20/11/23	20%																		
13	FRA Works	Fri 24/11/23	Thu 04/01/24	50%																		

Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
14	Handover inspection	Thu 04/01/24	Mon 08/01/24	0%																
15	Strike Scaffolding	Wed 06/09/23	Tue 07/11/23	100%																
16	Rothley Court	Mon 09/01/23	Mon 15/01/24	89%																
17	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%																
18	Asbestos	Wed 15/02/23	Wed 08/03/23	100%																
19	Window replacements	Wed 26/04/23	Wed 06/09/23	100%																
20	Lateral mains	Wed 17/05/23	Wed 29/11/23	80%																
21	Communal lighting	Wed 31/05/23	Wed 09/08/23	100%																
22	Masonry repairs	Wed 31/05/23	Wed 26/07/23	100%																
23	Roof repairs	Fri 10/03/23	Fri 31/03/23	100%																
24	external decs	Fri 17/03/23	Fri 28/04/23	100%																
25	Internal decs	Fri 28/04/23	Fri 26/05/23	100%																
26	Communal flooring	Fri 24/11/23	Fri 08/12/23	20%																

Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
27	FRA Works	Fri 10/11/23	Thu 11/01/24	50%																
28	Handover inspection	Thu 11/01/24	Mon 15/01/24	0%																
29	Strike Scaffolding	Wed 08/11/23	Fri 08/12/23	80%																
30	Pennyford court	Wed 01/02/23	Thu 18/01/24	87%																
31	Scaffolding	Wed 01/02/23	Fri 24/02/23	100%																
32	Asbestos	Mon 06/03/23	Fri 24/03/23	100%																
33	Window replacements	Mon 17/04/23	Fri 08/12/23	90%																
34	Lateral mains	Mon 17/04/23	Fri 08/12/23	80%																
35	Communal lighting	Mon 24/04/23	Fri 30/06/23	100%																
36	Masonry repairs	Mon 08/05/23	Fri 30/06/23	100%																
37	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%																
38	external decs	Fri 10/03/23	Fri 21/04/23	100%																
39	Internal decs	Fri 21/04/23	Fri 19/05/23	100%																

Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
40	Communal flooring	Thu 04/01/24	Thu 18/01/24	20%																
41	FRA Works	Fri 24/11/23	Thu 04/01/24	50%																
42	Handover inspection	Thu 04/01/24	Mon 08/01/24	0%																
43	Strike Scaffolding	Mon 02/10/23	Mon 16/10/23	100%																
44	Brackley Court	Mon 27/02/23	Thu 01/02/24	95%																
45	Scaffolding	Mon 27/02/23	Wed 22/03/23	100%																
46	Asbestos	Wed 22/03/23	Wed 12/04/23	100%																
47	Window replacements	Wed 26/04/23	Wed 25/10/23	100%																
48	Lateral mains	Wed 12/04/23	Wed 16/08/23	100%																
49	Communal lighting	Wed 12/04/23	Wed 21/06/23	100%																
50	Masonry repairs	Wed 24/05/23	Wed 19/07/23	100%																
51	Roof repairs	Wed 12/04/23	Wed 03/05/23	100%																
52	external decs	Wed 12/04/23	Wed 24/05/23	100%																

Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025		
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	M	M
53	Internal decs	Wed 12/04/23	Wed 10/05/23	100%																		
54	Communal flooring	Thu 18/01/24	Thu 01/02/24	20%																		
55	FRA Works	Fri 01/12/23	Thu 11/01/24	50%																		
56	Handover inspection	Thu 11/01/24	Mon 15/01/24	0%																		
57	Strike Scaffolding	Mon 16/10/23	Mon 30/10/23	90%																		
58	Cheadle Court	Wed 22/03/23	Thu 25/01/24	88%																		
59	Scaffolding	Wed 22/03/23	Fri 14/04/23	100%																		
60	Asbestos	Mon 17/04/23	Fri 05/05/23	100%																		
61	Window replacements	Mon 15/05/23	Fri 08/12/23	95%																		
62	Lateral mains	Mon 08/05/23	Fri 08/09/23	100%																		
63	Communal lighting	Mon 08/05/23	Fri 14/07/23	100%																		
64	Masonry repairs	Mon 26/06/23	Fri 13/10/23	100%																		
65	Roof repairs	Mon 28/08/23	Fri 15/09/23	100%																		




















Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
66	external decs	Mon 18/09/23	Fri 03/11/23	75%																
67	Internal decs	Mon 09/10/23	Fri 03/11/23	75%																
68	Liquid application to walkways	Mon 06/11/23	Fri 24/11/23	30%																
69	Communal flooring	Mon 06/11/23	Fri 17/11/23	20%																
70	FRA Works	Wed 13/12/23	Tue 23/01/24	50%																
71	Handover inspection	Tue 23/01/24	Thu 25/01/24	0%																
72	Strike Scaffolding	Wed 25/10/23	Mon 27/11/23	10%																
73	Castleford Court	Mon 07/08/23	Thu 25/01/24	66%																
74	Scaffolding	Mon 07/08/23	Wed 30/08/23	100%																
75	External surveys	Wed 30/08/23	Wed 20/09/23	100%																
76	Asbestos	Wed 30/08/23	Wed 20/09/23	100%																
77	Window replacements	Wed 04/10/23	Wed 29/11/23	95%																
78	Lateral mains	Wed 06/09/23	Wed 11/10/23	100%																

Project: Wharncliffe exit progra
 Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
79	Communal lighting	Wed 06/09/23	Wed 22/11/23	100%				█	█	█										
80	Masonry repairs	Wed 27/09/23	Wed 22/11/23	70%				█	█	█										
81	Roof repairs	Wed 04/10/23	Fri 24/11/23	50%				█	█	█										
82	external decs	Wed 11/10/23	Wed 29/11/23	30%				█	█	█										
83	Internal decs	Wed 29/11/23	Tue 09/01/24	0%																
84	Liquid application to walkways	Wed 29/11/23	Wed 20/12/23	0%																
85	Communal flooring	Mon 13/11/23	Fri 24/11/23	20%				█	█	█										
86	FRA Works	Wed 13/12/23	Tue 23/01/24	50%																
87	Handover inspection	Tue 23/01/24	Thu 25/01/24	0%																
88	Strike Scaffolding	Wed 29/11/23	Wed 13/12/23	0%																
89	Ashby Court	Wed 30/08/23	Thu 01/02/24	38%																
90	Scaffolding	Wed 30/08/23	Wed 18/10/23	100%				█	█	█										
91	External surveys	Wed 18/10/23	Wed 08/11/23	100%				█	█	█										

Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
92	Asbestos	Wed 15/11/23	Wed 29/11/23	0%																
93	Window replacements	Wed 01/11/23	Fri 08/12/23	70%																
94	Lateral mains	Wed 25/10/23	Wed 06/12/23	60%																
95	Communal lighting	Wed 20/12/23	Tue 23/01/24	0%																
96	Masonry repairs	Wed 08/11/23	Wed 06/12/23	0%																
97	Roof repairs	Wed 22/11/23	Wed 20/12/23	0%																
98	external decs	Wed 22/11/23	Wed 20/12/23	0%																
99	Internal decs	Wed 22/11/23	Wed 06/12/23	0%																
100	Liquid application to walkways	Wed 20/12/23	Tue 23/01/24	0%																
101	Communal flooring	Mon 27/11/23	Fri 01/12/23	10%																
102	FRA Works	Wed 20/12/23	Tue 30/01/24	50%																
103	Handover inspection	Tue 30/01/24	Thu 01/02/24	0%																
104	Strike Scaffolding	Fri 05/01/24	Fri 19/01/24	0%																




















Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	
105	Winchelsea House	Wed 18/10/23	Tue 13/02/24	38%																	
106	Scaffolding	Mon 04/12/23	Wed 13/12/23	50%																	
107	Asbestos	Thu 14/12/23	Mon 18/12/23	0%																	
108	Lateral mains	Wed 18/10/23	Thu 25/01/24	46%																	
109	Liquid coating to walkways	Wed 18/10/23	Wed 29/11/23	90%																	
110	Communal lighting	Wed 18/10/23	Wed 22/11/23	64%																	
111	Masonry repairs	Tue 19/12/23	Fri 26/01/24	0%																	
112	Gutter clean/repairs	Tue 19/12/23	Fri 05/01/24	0%																	
113	external decs	Mon 08/01/24	Fri 26/01/24	0%																	
114	Liquid application to walkways	Wed 22/11/23	Wed 13/12/23	0%																	
115	Communal flooring	Mon 11/12/23	Fri 05/01/24	0%																	
116	Internal decorations	Wed 18/10/23	Fri 27/10/23	80%																	
117	FRA Works	Thu 14/12/23	Fri 05/01/24	50%																	




















Project: Wharncliffe exit progra
 Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
118	UL Snag	Mon 29/01/24	Fri 02/02/24	0%																
119	WCC handover	Mon 05/02/24	Mon 05/02/24	0%																
120	Strike Scaffolding	Tue 06/02/24	Mon 12/02/24	0%																
121	Clean and clear site	Tue 13/02/24	Tue 13/02/24	0%																
122				0%																
123	Helsby Court / Elmton Court / Hucknall Court-Communal Works	Fri 13/10/23	Tue 19/12/23	39%																
124	Helsby Court	Fri 13/10/23	Tue 12/12/23	59%																
125	Flooring Benchmark	Fri 13/10/23	Thu 19/10/23	100%																
126	Client Acceptance	Thu 19/10/23	Wed 25/10/23	100%																
127	General Snags	Mon 23/10/23	Fri 08/12/23	50%																
128	Block Handover	Mon 11/12/23	Tue 12/12/23	0%																
129	Elmton Court	Mon 06/11/23	Tue 05/12/23	15%																



















Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Fri 17/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J
130	Flooring	Mon 06/11/23	Fri 24/11/23	20%																
131	UL Snag	Mon 27/11/23	Mon 27/11/23	30%																
132	Client Acceptance	Tue 28/11/23	Tue 28/11/23	0%																
133	General Snags	Wed 29/11/23	Fri 01/12/23	0%																
134	Block Handover	Mon 04/12/23	Tue 05/12/23	0%																
135	Hucknall Court	Wed 29/11/23	Tue 19/12/23	13%																
136	Communal Flooring	Wed 29/11/23	Fri 08/12/23	20%																
137	UL Snag	Mon 11/12/23	Mon 11/12/23	30%																
138	Client Acceptance	Tue 12/12/23	Tue 12/12/23	0%																
139	General Snags	Wed 13/12/23	Fri 15/12/23	0%																
140	Block Handover	Mon 18/12/23	Tue 19/12/23	0%																

Project: Wharncliffe exit progra
Date: Fri 17/11/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	