




















ID	Task Name	Start	Finish	% Complete	Half 1, 2023		Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	
1	Wharncliffe - Exit program	Mon 09/01/23	Wed 27/03/24	88%															
2	Birchvale	Mon 09/01/23	Mon 19/02/24	97%															
3	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%															
4	Asbestos	Wed 08/02/23	Wed 01/03/23	100%															
5	Window replacements	Wed 19/04/23	Tue 06/02/24	95%															
6	Lateral mains	Wed 10/05/23	Wed 27/09/23	100%															
7	Communal lighting	Wed 24/05/23	Wed 02/08/23	100%															
8	Masonry repairs	Wed 03/05/23	Wed 28/06/23	100%															
9	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%															
10	external decs	Fri 10/03/23	Fri 21/04/23	100%															
11	Internal decs	Fri 21/04/23	Fri 19/05/23	100%															
12	Communal flooring	Mon 06/11/23	Mon 20/11/23	100%															
13	FRA Works Additional Hatches	Fri 24/11/23	Thu 01/02/24	95%															
14	Handover inspection	Thu 15/02/24	Mon 19/02/24	0%															
15	Strike Scaffolding	Wed 06/09/23	Tue 07/11/23	100%															
16	Rothley Court	Mon 09/01/23	Tue 12/03/24	98%															
17	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%															
18	Asbestos	Wed 15/02/23	Wed 08/03/23	100%															
19	Window replacements	Wed 26/04/23	Wed 06/09/23	100%															
20	Lateral mains	Wed 17/05/23	Tue 12/03/24	95%															
21	Communal lighting	Wed 31/05/23	Wed 09/08/23	100%															
22	Masonry repairs	Wed 31/05/23	Wed 26/07/23	100%															
23	Roof repairs	Fri 10/03/23	Fri 31/03/23	100%															
24	external decs	Fri 17/03/23	Fri 28/04/23	100%															
25	Internal decs	Fri 28/04/23	Fri 26/05/23	100%															
26	Communal flooring	Fri 24/11/23	Fri 08/12/23	100%															
27	FRA Works Additional Hatches	Fri 10/11/23	Fri 26/01/24	100%															
28	Handover inspection	Fri 09/02/24	Tue 13/02/24	0%															
29	Strike Scaffolding	Wed 08/11/23	Wed 10/01/24	100%															
30	Pennyford court	Wed 01/02/23	Thu 07/03/24	95%															
31	Scaffolding	Wed 01/02/23	Fri 24/02/23	100%															
32	Asbestos	Mon 06/03/23	Fri 24/03/23	100%															
33	Window replacements	Mon 17/04/23	Fri 08/12/23	100%															
34	Lateral mains Dual Feed	Mon 17/04/23	Thu 07/03/24	95%															
35	Communal lighting	Mon 24/04/23	Fri 30/06/23	100%															
36	Masonry repairs	Mon 08/05/23	Fri 30/06/23	100%															
37	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%															
38	external decs	Fri 10/03/23	Fri 21/04/23	100%															
39	Internal decs	Fri 21/04/23	Fri 19/05/23	100%															
40	Communal flooring	Thu 04/01/24	Thu 15/02/24	32%															
41	FRA Works Additional Hatches	Fri 24/11/23	Thu 01/02/24	95%															
42	Handover inspection	Thu 22/02/24	Mon 26/02/24	0%															
43	Strike Scaffolding	Mon 02/10/23	Mon 16/10/23	100%															
44	Brackley Court	Mon 27/02/23	Fri 23/02/24	99%															
45	Scaffolding	Mon 27/02/23	Wed 22/03/23	100%															
46	Asbestos	Wed 22/03/23	Wed 12/04/23	100%															
47	Window replacements	Wed 26/04/23	Wed 25/10/23	100%															
48	Lateral mains	Wed 12/04/23	Wed 16/08/23	100%															
49	Communal lighting	Wed 12/04/23	Wed 21/06/23	100%															
50	Masonry repairs	Wed 24/05/23	Wed 19/07/23	100%															
51	Roof repairs	Wed 12/04/23	Wed 03/05/23	100%															

Project: Wharncliffe exit progra
 Date: Tue 30/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025	
					J	M	M	J	S	N	J	M	M	J	S	N	J	M
52	external decs	Wed 12/04/23	Wed 24/05/23	100%														
53	Internal decs	Wed 12/04/23	Wed 10/05/23	100%														
54	Communal flooring	Thu 18/01/24	Thu 01/02/24	100%														
55	FRA Works Additional Hatches	Fri 01/12/23	Wed 31/01/24	95%														
56	Handover inspection	Wed 21/02/24	Fri 23/02/24	0%														
57	Strike Scaffolding	Mon 16/10/23	Mon 30/10/23	100%														
58	Cheadle Court	Wed 22/03/23	Thu 22/02/24	94%														
59	Scaffolding	Wed 22/03/23	Fri 14/04/23	100%														
60	Asbestos	Mon 17/04/23	Fri 05/05/23	100%														
61	Window replacements	Mon 15/05/23	Thu 25/01/24	100%														
62	Lateral mains	Mon 08/05/23	Fri 08/09/23	100%														
63	Communal lighting	Mon 08/05/23	Fri 14/07/23	100%														
64	Masonry repairs	Mon 26/06/23	Fri 13/10/23	100%														
65	Roof repairs	Mon 28/08/23	Fri 15/09/23	100%														
66	external decs	Mon 18/09/23	Thu 08/02/24	95%														
67	Internal decs	Mon 09/10/23	Fri 09/02/24	34%														
68	Liquid application to walkways	Mon 06/11/23	Wed 24/01/24	100%														
69	Communal flooring	Mon 06/11/23	Thu 08/02/24	75%														
70	FRA Works Additional Hatches	Wed 13/12/23	Tue 06/02/24	95%														
71	Handover inspection	Tue 20/02/24	Thu 22/02/24	0%														
72	Strike Scaffolding	Wed 25/10/23	Mon 19/02/24	90%														
73	Castleford Court	Mon 07/08/23	Thu 29/02/24	89%														
74	Scaffolding	Mon 07/08/23	Wed 30/08/23	100%														
75	External surveys	Wed 30/08/23	Wed 20/09/23	100%														
76	Asbestos	Wed 30/08/23	Wed 20/09/23	100%														
77	Window replacements	Wed 04/10/23	Tue 30/01/24	100%														
78	Lateral mains	Wed 06/09/23	Wed 11/10/23	100%														
79	Communal lighting	Wed 06/09/23	Wed 22/11/23	100%														
80	Masonry repairs	Wed 27/09/23	Wed 22/11/23	100%														
81	Roof repairs	Wed 04/10/23	Fri 24/11/23	100%														
82	external decs	Wed 11/10/23	Wed 31/01/24	95%														
83	Internal decs	Wed 29/11/23	Tue 20/02/24	60%														
84	Liquid application to walkways	Wed 29/11/23	Wed 20/12/23	100%														
85	Communal flooring	Mon 13/11/23	Thu 08/02/24	80%														
86	FRA Works Additional Hatches	Wed 13/12/23	Tue 06/02/24	63%														
87	Handover inspection	Tue 27/02/24	Thu 29/02/24	0%														
88	Strike Scaffolding	Wed 29/11/23	Tue 13/02/24	75%														
89	Ashby Court	Wed 30/08/23	Tue 26/03/24	77%														
90	Scaffolding	Wed 30/08/23	Wed 18/10/23	100%														
91	External surveys	Wed 18/10/23	Wed 08/11/23	100%														
92	Asbestos	Wed 15/11/23	Wed 29/11/23	100%														
93	Window replacements	Wed 01/11/23	Thu 15/02/24	73%														
94	Lateral mains	Wed 25/10/23	Tue 26/03/24	70%														
95	Communal lighting	Wed 20/12/23	Tue 06/02/24	75%														
96	Masonry repairs	Wed 08/11/23	Tue 06/02/24	95%														
97	Roof repairs	Wed 22/11/23	Wed 20/12/23	100%														
98	external decs	Wed 22/11/23	Tue 30/01/24	100%														
99	Internal decs	Wed 22/11/23	Mon 29/01/24	38%														
100	Liquid application to walkways	Wed 20/12/23	Tue 13/02/24	30%														
101	Communal flooring	Mon 27/11/23	Tue 13/02/24	40%														
102	FRA Works Additional Hatches	Wed 20/12/23	Fri 02/02/24	83%														

Project: Wharncliffe exit progra
Date: Tue 30/01/24



















Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Start	Finish	% Complete	Half 1, 2023		Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025	
					J	M	M	J	S	N	J	M	M	J	S	N	J
103	Handover inspection	Mon 26/02/24	Wed 28/02/24	0%													
104	Strike Scaffolding	Wed 28/02/24	Wed 13/03/24	30%													
105	Winchelsea House	Wed 18/10/23	Tue 19/03/24	48%													
106	Scaffolding	Mon 04/12/23	Wed 13/12/23	100%													
107	Asbestos	Thu 14/12/23	Mon 18/12/23	100%													
108	Lateral mains	Tue 19/12/23	Wed 13/03/24	0%													
109	Liquid coating to walkways	Wed 18/10/23	Wed 29/11/23	100%													
110	Masonry repairs	Tue 19/12/23	Fri 02/02/24	60%													
111	Gutter clean/repairs	Mon 05/02/24	Fri 09/02/24	0%													
112	external decs	Mon 12/02/24	Fri 01/03/24	10%													
113	Communal flooring (paint treads)	Mon 12/02/24	Fri 23/02/24	0%													
114	Internal decorations	Mon 19/02/24	Fri 01/03/24	0%													
115	FRA Works Additional Hatches	Thu 14/12/23	Fri 26/01/24	95%													
116	UL Snag	Mon 04/03/24	Fri 08/03/24	0%													
117	WCC handover	Mon 11/03/24	Mon 11/03/24	0%													
118	Strike Scaffolding	Tue 12/03/24	Mon 18/03/24	0%													
119	Clean and clear site	Tue 19/03/24	Tue 19/03/24	0%													
120	Helsby Court / Elmtton Court / Hucknall Court-Communal Works	Fri 13/10/23	Wed 27/03/24	58%													
121	Helsby Court	Fri 13/10/23	Mon 19/02/24	66%													
122	Flooring Benchmark	Fri 13/10/23	Thu 19/10/23	100%													
123	Client Acceptance	Thu 19/10/23	Wed 25/10/23	100%													
124	General Snags	Mon 23/10/23	Thu 15/02/24	63%													
125	Block Handover	Fri 16/02/24	Mon 19/02/24	0%													
126	Elmtton Court	Mon 06/11/23	Wed 21/02/24	41%													
127	Flooring	Mon 06/11/23	Fri 24/11/23	100%													
128	UL Snag	Mon 27/11/23	Mon 27/11/23	100%													
129	Client Acceptance	Mon 08/01/24	Mon 08/01/24	100%													
130	General Snags	Tue 09/01/24	Mon 19/02/24	10%													
131	Block Handover	Tue 20/02/24	Wed 21/02/24	0%													
132	Hucknall Court	Wed 29/11/23	Thu 29/02/24	92%													
133	Communal Flooring	Wed 29/11/23	Fri 08/12/23	100%													
134	UL Snag	Mon 11/12/23	Thu 22/02/24	100%													
135	Client Acceptance	Fri 23/02/24	Fri 23/02/24	0%													
136	General Snags	Thu 11/01/24	Tue 27/02/24	50%													
137	Block Handover	Tue 27/02/24	Thu 29/02/24	0%													
138	Estate works and variations	Mon 11/12/23	Wed 27/03/24	51%													
139	TARMAC RELAY TO CARPARKS	Mon 08/01/24	Fri 09/02/24	99%													
140	Birchvale	Mon 08/01/24	Fri 02/02/24	95%													
141	Cheadle	Mon 15/01/24	Fri 09/02/24	100%													
142	Ashby	Mon 15/01/24	Fri 09/02/24	100%													
143	Compound/cheadle	Mon 15/01/24	Fri 09/02/24	100%													
144	GENERAL BUILDERS WORKS	Mon 11/12/23	Mon 25/03/24	61%													
145	Replace planters	Mon 11/12/23	Wed 07/02/24	73%													
146	Timber fencing	Mon 08/01/24	Fri 02/02/24	100%													
147	Paving works	Mon 22/01/24	Fri 09/02/24	25%													
148	remedial works to metal railings to winchilsea	Mon 05/02/24	Fri 09/02/24	0%													
149	Tarmac footpaths (winchilsea & Pennyford) Scaffold needs to be struck first	Tue 19/03/24	Mon 25/03/24	0%													
150	BLOCK ENTRANCE & FIRE DOOR	Thu 04/01/24	Wed 27/03/24	5%													

Project: Wharncliffe exit progra
Date: Tue 30/01/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025		
					J	M	M	J	S	N	J	M	M	J	S	N	J	M	
151	Survey, fabricate and install 30no fire doors to bin/intake	Thu 11/01/24	Wed 06/03/24	5%															
152	Survey, fabricate and install new entrance door to	Thu 04/01/24	Wed 13/03/24	5%															
153	Install new intercom to chhead	Thu 14/03/24	Wed 27/03/24	0%															

Project: Wharncliffe exit progra Date: Tue 30/01/24	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
Inactive Milestone		Finish-only	