



Wed 01/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1		
					J	M	M	J	S	N	J	M	M	J	S	N	J		
1	<b>Wharncliffe - Exit programme</b>	<b>Mon 09/01/23</b>	<b>Tue 30/01/24</b>	<b>75%</b>															
2	<b>Birchvale</b>	<b>Mon 09/01/23</b>	<b>Mon 08/01/24</b>	<b>93%</b>															
3	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%															
4	Asbestos	Wed 08/02/23	Wed 01/03/23	100%															
5	Window replacements	Wed 19/04/23	Fri 27/10/23	95%															
6	Lateral mains	Wed 10/05/23	Wed 27/09/23	100%															
7	Communal lighting	Wed 24/05/23	Wed 02/08/23	100%															
8	Masonry repairs	Wed 03/05/23	Wed 28/06/23	100%															
9	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%															
10	external decs	Fri 10/03/23	Fri 21/04/23	100%															
11	Internal decs	Fri 21/04/23	Fri 19/05/23	100%															
12	Communal flooring	Mon 06/11/23	Mon 20/11/23	0%															
13	FRA Works	Fri 24/11/23	Thu 04/01/24	50%															
14	Handover inspection	Thu 04/01/24	Mon 08/01/24	0%															
15	Strike Scaffolding	Wed 06/09/23	Tue 07/11/23	80%															
16	<b>Rothley Court</b>	<b>Mon 09/01/23</b>	<b>Fri 08/12/23</b>	<b>86%</b>															
17	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%															
18	Asbestos	Wed 15/02/23	Wed 08/03/23	100%															
19	Window replacements	Wed 26/04/23	Wed 06/09/23	100%															
20	Lateral mains	Wed 17/05/23	Wed 15/11/23	69%															
21	Communal lighting	Wed 31/05/23	Wed 09/08/23	100%															



Wed 01/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1	
					J	M	M	J	S	N	J	M	M	J	S	N	J	
22	Masonry repairs	Wed 31/05/23	Wed 26/07/23	100%														
23	Roof repairs	Fri 10/03/23	Fri 31/03/23	100%														
24	external decs	Fri 17/03/23	Fri 28/04/23	100%														
25	Internal decs	Fri 28/04/23	Fri 26/05/23	100%														
26	Communal flooring	Fri 20/10/23	Fri 03/11/23	0%														
27	FRA Works	Fri 10/11/23	Fri 08/12/23	50%														
28	Handover inspection	Wed 15/11/23	Fri 17/11/23	0%														
29	Strike Scaffolding	Wed 08/11/23	Fri 24/11/23	80%														
30	<b>Pennyford court</b>	<b>Wed 01/02/23</b>	<b>Mon 08/01/24</b>	<b>86%</b>														
31	Scaffolding	Wed 01/02/23	Fri 24/02/23	100%														
32	Asbestos	Mon 06/03/23	Fri 24/03/23	100%														
33	Window replacements	Mon 17/04/23	Fri 13/10/23	95%														
34	Lateral mains	Mon 17/04/23	Fri 17/11/23	80%														
35	Communal lighting	Mon 24/04/23	Fri 30/06/23	100%														
36	Masonry repairs	Mon 08/05/23	Fri 30/06/23	100%														
37	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%														
38	external decs	Fri 10/03/23	Fri 21/04/23	100%														
39	Internal decs	Fri 21/04/23	Fri 19/05/23	100%														
40	Communal flooring	Fri 17/11/23	Fri 01/12/23	0%														
41	FRA Works	Fri 24/11/23	Thu 04/01/24	0%														
42	Handover inspection	Thu 04/01/24	Mon 08/01/24	0%														



Wed 01/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1	
					J	M	M	J	S	N	J	M	M	J	S	N		J
43	Strike Scaffolding	Mon 02/10/23	Mon 16/10/23	100%														
44	<b>Brackley Court</b>	<b>Mon 27/02/23</b>	<b>Mon 15/01/24</b>	<b>92%</b>														
45	Scaffolding	Mon 27/02/23	Wed 22/03/23	100%														
46	Asbestos	Wed 22/03/23	Wed 12/04/23	100%														
47	Window replacements	Wed 26/04/23	Wed 25/10/23	100%														
48	Lateral mains	Wed 12/04/23	Wed 16/08/23	100%														
49	Communal lighting	Wed 12/04/23	Wed 21/06/23	100%														
50	Masonry repairs	Wed 24/05/23	Wed 19/07/23	100%														
51	Roof repairs	Wed 12/04/23	Wed 03/05/23	100%														
52	external decs	Wed 12/04/23	Wed 24/05/23	100%														
53	Internal decs	Wed 12/04/23	Wed 10/05/23	100%														
54	Communal flooring	Fri 01/12/23	Fri 15/12/23	0%														
55	FRA Works	Fri 01/12/23	Thu 11/01/24	0%														
56	Handover inspection	Thu 11/01/24	Mon 15/01/24	0%														
57	Strike Scaffolding	Mon 16/10/23	Mon 30/10/23	50%														
58	<b>Cheadle Court</b>	<b>Wed 22/03/23</b>	<b>Mon 22/01/24</b>	<b>87%</b>														
59	Scaffolding	Wed 22/03/23	Fri 14/04/23	100%														
60	Asbestos	Mon 17/04/23	Fri 05/05/23	100%														
61	Window replacements	Mon 15/05/23	Fri 27/10/23	95%														
62	Lateral mains	Mon 08/05/23	Fri 08/09/23	100%														
63	Communal lighting	Mon 08/05/23	Fri 14/07/23	100%														



Wed 01/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1
					J	M	M	J	S	N	J	M	M	J	S	N	J
64	Masonry repairs	Mon 26/06/23	Fri 13/10/23	100%													
65	Roof repairs	Mon 28/08/23	Fri 15/09/23	100%													
66	external decs	Mon 18/09/23	Fri 03/11/23	75%													
67	Internal decs	Mon 09/10/23	Fri 03/11/23	75%													
68	Communal flooring	Mon 06/11/23	Fri 17/11/23	0%													
69	FRA Works	Fri 08/12/23	Thu 18/01/24	0%													
70	Handover inspection	Thu 18/01/24	Mon 22/01/24	0%													
71	Strike Scaffolding	Wed 25/10/23	Mon 20/11/23	10%													
72	<b>Castleford Court</b>	<b>Mon 07/08/23</b>	<b>Mon 22/01/24</b>	<b>53%</b>													
73	Scaffolding	Mon 07/08/23	Wed 30/08/23	100%													
74	External surveys	Wed 30/08/23	Wed 20/09/23	100%													
75	Asbestos	Wed 30/08/23	Wed 20/09/23	100%													
76	Window replacements	Wed 06/09/23	Wed 11/10/23	85%													
77	Lateral mains	Wed 06/09/23	Wed 11/10/23	100%													
78	Communal lighting	Wed 06/09/23	Wed 08/11/23	75%													
79	Masonry repairs	Wed 27/09/23	Wed 01/11/23	50%													
80	Roof repairs	Wed 04/10/23	Wed 01/11/23	15%													
81	external decs	Wed 11/10/23	Wed 15/11/23	15%													
82	Internal decs	Wed 29/11/23	Tue 09/01/24	0%													
83	Communal flooring	Mon 13/11/23	Fri 24/11/23	0%													
84	FRA Works	Fri 08/12/23	Thu 18/01/24	0%													



ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1	
					J	M	M	J	S	N	J	M	M	J	S	N		J
85	Handover inspection	Thu 18/01/24	Mon 22/01/24	0%														
86	Strike Scaffolding	Wed 15/11/23	Wed 29/11/23	0%														
87	<b>Ashby Court</b>	<b>Wed 30/08/23</b>	<b>Mon 29/01/24</b>	<b>25%</b>														
88	Scaffolding	Wed 30/08/23	Wed 18/10/23	100%														
89	External surveys	Wed 18/10/23	Wed 08/11/23	25%														
90	Asbestos	Wed 18/10/23	Wed 01/11/23	0%														
91	Window replacements	Wed 01/11/23	Wed 06/12/23	5%														
92	Lateral mains	Wed 25/10/23	Wed 29/11/23	60%														
93	Communal lighting	Wed 25/10/23	Wed 15/11/23	0%														
94	Masonry repairs	Wed 08/11/23	Wed 06/12/23	0%														
95	Roof repairs	Wed 25/10/23	Wed 08/11/23	0%														
96	external decs	Wed 22/11/23	Wed 20/12/23	0%														
97	Internal decs	Wed 22/11/23	Wed 06/12/23	0%														
98	Communal flooring	Mon 27/11/23	Fri 01/12/23	0%														
99	FRA Works	Fri 15/12/23	Thu 25/01/24	0%														
100	Handover inspection	Thu 25/01/24	Mon 29/01/24	0%														
101	Strike Scaffolding	Fri 05/01/24	Fri 19/01/24	0%														
102	<b>Winchelsea House</b>	<b>Wed 18/10/23</b>	<b>Tue 30/01/24</b>	<b>19%</b>														
121	<b>Helsby Court / Elmton Court / Hucknall Court-Communal Works</b>	<b>Fri 13/10/23</b>	<b>Fri 08/12/23</b>	<b>18%</b>														
122	<b>Helsby Court</b>	<b>Fri 13/10/23</b>	<b>Tue 14/11/23</b>	<b>37%</b>														



Wed 01/11/23 Rev1

ID	Task Name	Start	Finish	% Complete	Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1
					J	M	M	J	S	N	J	M	M	J	S	N	
123	Flooring Benchmark	Fri 13/10/23	Thu 19/10/23	100%													
124	Client Acceptance	Thu 19/10/23	Wed 25/10/23	100%													
125	General Snags	Mon 23/10/23	Fri 10/11/23	0%													
126	Block Handover	Mon 13/11/23	Tue 14/11/23	0%													
127	<b>Elmton Court</b>	<b>Mon 06/11/23</b>	<b>Fri 24/11/23</b>	<b>0%</b>													
128	Flooring	Mon 06/11/23	Wed 15/11/23	0%													
129	UL Snag	Thu 16/11/23	Thu 16/11/23	0%													
130	Client Acceptance	Fri 17/11/23	Fri 17/11/23	0%													
131	General Snags	Mon 20/11/23	Wed 22/11/23	0%													
132	Block Handover	Thu 23/11/23	Fri 24/11/23	0%													
133	<b>Hucknall Court</b>	<b>Mon 20/11/23</b>	<b>Fri 08/12/23</b>	<b>0%</b>													
134	Communal Flooring	Mon 20/11/23	Wed 29/11/23	0%													
135	UL Snag	Thu 30/11/23	Thu 30/11/23	0%													
136	Client Acceptance	Fri 01/12/23	Fri 01/12/23	0%													
137	General Snags	Mon 04/12/23	Wed 06/12/23	0%													
138	Block Handover	Thu 07/12/23	Fri 08/12/23	0%													