



ID	Task Name	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023		Half 1, 2024			
					N	J	M	M	J	S	N	J	M				
1	Wharncliffe - Exit programme	Mon 09/01/23	Fri 23/02/24	72%													
2	Birchvale	Mon 09/01/23	Fri 24/11/23	89%													
3	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%													
4	Asbestos	Wed 08/02/23	Wed 01/03/23	100%													
5	Window replacements	Wed 19/04/23	Wed 30/08/23	90%													
6	Lateral mains	Wed 10/05/23	Wed 27/09/23	95%													
7	Communal lighting	Wed 24/05/23	Wed 02/08/23	100%													
8	Masonry repairs	Wed 03/05/23	Wed 28/06/23	100%													
9	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%													
10	external decs	Fri 10/03/23	Fri 21/04/23	100%													
11	Internal decs	Fri 21/04/23	Fri 19/05/23	100%													
12	Communal flooring	Fri 06/10/23	Fri 20/10/23	0%													
13	FRA Works	Fri 27/10/23	Fri 24/11/23	0%													

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Timeline									
					N	Half 1, 2023			Half 2, 2023			Half 1, 2024		
						J	M	M	J	S	N	J	M	
14	Strike Scaffolding	Wed 06/09/23	Wed 20/09/23	80%										
15	Rothley Court	Mon 09/01/23	Thu 07/12/23	85%										
16	Scaffolding	Mon 09/01/23	Wed 01/02/23	100%										
17	Asbestos	Wed 15/02/23	Wed 08/03/23	100%										
18	Window replacements	Wed 26/04/23	Wed 06/09/23	100%										
19	Lateral mains	Wed 17/05/23	Wed 01/11/23	70%										
20	Communal lighting	Wed 31/05/23	Wed 09/08/23	100%										
21	Masonry repairs	Wed 31/05/23	Wed 26/07/23	100%										
22	Roof repairs	Fri 10/03/23	Fri 31/03/23	100%										
23	external decs	Fri 17/03/23	Fri 28/04/23	100%										
24	Internal decs	Fri 28/04/23	Fri 26/05/23	100%										
25	Communal flooring	Fri 20/10/23	Thu 02/11/23	0%										
26	FRA Works	Fri 10/11/23	Thu 07/12/23	0%										
27	Strike Scaffolding	Wed 08/11/23	Wed 22/11/23	80%										

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Timeline													
					N	Half 1, 2023			Half 2, 2023		Half 1, 2024							
						J	M	M	J	S	N	J	M					
28	Pennyford court	Wed 01/02/23	Thu 21/12/23	81%														
29	Scaffolding	Wed 01/02/23	Fri 24/02/23	100%														
30	Asbestos	Mon 06/03/23	Fri 24/03/23	100%														
31	Window replacements	Mon 17/04/23	Fri 13/10/23	90%														
32	Lateral mains	Mon 17/04/23	Fri 13/10/23	65%														
33	Communal lighting	Mon 24/04/23	Fri 30/06/23	100%														
34	Masonry repairs	Mon 08/05/23	Fri 30/06/23	100%														
35	Roof repairs	Fri 03/03/23	Fri 24/03/23	100%														
36	external decs	Fri 10/03/23	Fri 21/04/23	100%														
37	Internal decs	Fri 21/04/23	Fri 19/05/23	100%														
38	Communal flooring	Mon 06/11/23	Fri 17/11/23	0%														
39	FRA Works	Fri 24/11/23	Thu 21/12/23	0%														
40	Strike Scaffolding	Mon 02/10/23	Mon 16/10/23	100%														
41	Brackley Court	Mon 27/02/23	Wed 10/01/24	90%														

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Timeline									
					N	Half 1, 2023			Half 2, 2023		Half 1, 2024			
						J	M	M	J	S	N	J	M	
42	Scaffolding	Mon 27/02/23	Wed 22/03/23	100%			■							
43	Asbestos	Wed 22/03/23	Wed 12/04/23	100%			■							
44	Window replacements	Wed 26/04/23	Wed 20/09/23	95%			■	■	■	■	■			
45	Lateral mains	Wed 12/04/23	Wed 16/08/23	100%			■	■	■	■	■			
46	Communal lighting	Wed 12/04/23	Wed 21/06/23	100%			■	■	■	■	■			
47	Masonry repairs	Wed 24/05/23	Wed 19/07/23	100%			■	■	■	■	■			
48	Roof repairs	Wed 12/04/23	Wed 03/05/23	100%			■	■	■	■	■			
49	external decs	Wed 12/04/23	Wed 24/05/23	100%			■	■	■	■	■			
50	Internal decs	Wed 12/04/23	Wed 10/05/23	100%			■	■	■	■	■			
51	Communal flooring	Mon 20/11/23	Fri 01/12/23	0%										
52	FRA Works	Fri 01/12/23	Wed 10/01/24	0%										
53	Strike Scaffolding	Tue 03/10/23	Thu 26/10/23	20%										
54	Cheadle Court	Wed 22/03/23	Wed 17/01/24	85%										
55	Scaffolding	Wed 22/03/23	Fri 14/04/23	100%			■	■	■	■	■			

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Gantt Chart													
					N	Half 1, 2023			Half 2, 2023				Half 1, 2024					
						J	M	M	J	S	N	J	M					
56	Asbestos	Mon 17/04/23	Fri 05/05/23	100%														
57	Window replacements	Mon 15/05/23	Fri 13/10/23	90%														
58	Lateral mains	Mon 08/05/23	Fri 08/09/23	100%														
59	Communal lighting	Mon 08/05/23	Fri 14/07/23	100%														
60	Masonry repairs	Mon 26/06/23	Fri 13/10/23	90%														
61	Roof repairs	Mon 28/08/23	Fri 15/09/23	100%														
62	external decs	Mon 18/09/23	Fri 20/10/23	75%														
63	Internal decs	Mon 09/10/23	Fri 03/11/23	75%														
64	Communal flooring	Mon 06/11/23	Fri 17/11/23	0%														
65	FRA Works	Fri 08/12/23	Wed 17/01/24	0%														
66	Strike Scaffolding	Wed 25/10/23	Tue 07/11/23	10%														
67	Castleford Court	Mon 07/08/23	Wed 17/01/24	44%														
68	Scaffolding	Mon 07/08/23	Wed 30/08/23	100%														
69	External surveys	Wed 30/08/23	Wed 20/09/23	100%														

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023			Half 1, 2024				
					N	J	M	M	J	S	N	J	M						
70	Asbestos	Wed 30/08/23	Wed 20/09/23	100%															
71	Window replacements	Wed 06/09/23	Wed 11/10/23	85%															
72	Lateral mains	Wed 06/09/23	Wed 11/10/23	95%															
73	Communal lighting	Wed 06/09/23	Wed 25/10/23	50%															
74	Masonry repairs	Wed 27/09/23	Wed 01/11/23	15%															
75	Roof repairs	Wed 04/10/23	Wed 25/10/23	0%															
76	external decs	Wed 11/10/23	Wed 15/11/23	0%															
77	Internal decs	Wed 18/10/23	Wed 15/11/23	0%															
78	Communal flooring	Mon 06/11/23	Fri 17/11/23	0%															
79	FRA Works	Fri 08/12/23	Wed 17/01/24	0%															
80	Strike Scaffolding	Wed 15/11/23	Wed 29/11/23	0%															
81	Ashby Court	Wed 30/08/23	Wed 24/01/24	7%															
82	Scaffolding	Wed 30/08/23	Wed 18/10/23	36%															
83	External surveys	Wed 04/10/23	Thu 02/11/23	25%															

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023		Half 1, 2024			
					N	J	M	M	J	S	N	J	M				
84	Asbestos	Wed 18/10/23	Wed 01/11/23	0%													
85	Window replacements	Wed 01/11/23	Wed 06/12/23	0%													
86	Lateral mains	Wed 25/10/23	Wed 29/11/23	0%													
87	Communal lighting	Wed 25/10/23	Wed 15/11/23	0%													
88	Masonry repairs	Thu 02/11/23	Thu 30/11/23	0%													
89	Roof repairs	Wed 25/10/23	Wed 08/11/23	0%													
90	external decs	Thu 16/11/23	Thu 14/12/23	0%													
91	Internal decs	Thu 16/11/23	Thu 30/11/23	0%													
92	Communal flooring	Mon 20/11/23	Fri 24/11/23	0%													
93	FRA Works	Fri 15/12/23	Wed 24/01/24	0%													
94	Strike Scaffolding	Tue 19/12/23	Mon 15/01/24	0%													
95	Winchelsea House	Wed 27/09/23	Fri 23/02/24	16%													

Project: Wharncliffe exit progra
Date: Fri 06/10/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			