



ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023					Half 1, 2024		
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
1	<b>Wharncliffe - Exit programme</b>	<b>262.5 days?</b>	<b>Mon 09/01/23</b>	<b>Tue 23/01/24</b>	<b>69%</b>															
2	<b>Elmton</b>	<b>0 days</b>			<b>0%</b>															
3	Minor internal/external refresh to decs	2 days	Mon 09/10/23	Tue 10/10/23	0%															
4	Communcal flooring wor	10 days	Mon 09/10/23	Fri 20/10/23	0%															
5	Remediate foot print damage to top floor walkway bauer	1 day	tba		0%															
6	decorate bin store doors	3 days	Mon 09/10/23	Wed 11/10/23	0%															
7	<b>Hucknell</b>	<b>0 days</b>			<b>0%</b>															
8	Minor internal/external refresh to decs	2 days	Mon 11/09/23	Tue 12/09/23	0%															
9	Communcal flooring wor	10 days	Tue 17/10/23	Mon 30/10/23	0%															

Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023					Half 1, 2024											
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F									
10	2nd floor communal window to be changed	1 day	Mon 16/10/23	Mon 16/10/23	0%																								
11	decorate bin store doors	3 days	Thu 12/10/23	Mon 16/10/23	0%																								
12	<b>Helsby</b>	<b>0 days?</b>			<b>0%</b>																								
13	decorate bin store doors	3 days	Tue 17/10/23	Thu 19/10/23	0%																								
14	Benchmark stairwell flooring to block	10 days	Mon 02/10/23	Fri 13/10/23	0%																								
15	Minor internal/external refresh to decs	2 days	Wed 04/10/23	Thu 05/10/23	0%																								
16					0%																								
17	<b>Birchvale</b>	<b>220.5 days</b>	<b>Mon 09/01/23</b>	<b>Mon 13/11/23</b>	<b>86%</b>																								
18	Scaffolding	3.5 wks	Mon 09/01/23	Wed 01/02/23	100%																								
19	Asbestos	15 days	Wed 08/02/23	Wed 01/03/23	100%																								
20	Window replacements	110 days	Wed 19/04/23	Wed 20/09/23	78%																								
21	Lateral mains	20 wks	Wed 10/05/23	Wed 27/09/23	95%																								

Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023					Half 1, 2024							
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F					
22	Communal lighting	10 wks	Wed 24/05/23	Wed 02/08/23	100%																				
23	Masonry repairs	8 wks	Wed 03/05/23	Wed 28/06/23	100%																				
24	Roof repairs	3 wks	Fri 03/03/23	Fri 24/03/23	100%																				
25	external decs	6 wks	Fri 10/03/23	Fri 21/04/23	100%																				
26	Internal decs	4 wks	Fri 21/04/23	Fri 19/05/23	100%																				
27	Communal flooring	10 days	Mon 25/09/23	Mon 09/10/23	0%																				
28	FRA Works	20 days	Mon 16/10/23	Mon 13/11/23	0%																				
29	Strike Scaffolding	2 wks	Wed 06/09/23	Fri 29/09/23	80%																				
30	<b>Rothley Court</b>	<b>229.5 days</b>	<b>Mon 09/01/23</b>	<b>Fri 24/11/23</b>	<b>81%</b>																				
31	Scaffolding	3.5 wks	Mon 09/01/23	Wed 01/02/23	100%																				
32	Asbestos	15 days	Wed 15/02/23	Wed 08/03/23	100%																				
33	Window replacements	110 days	Wed 26/04/23	Wed 27/09/23	78%																				
34	Lateral mains	20 wks	Wed 17/05/23	Wed 04/10/23	75%																				
35	Communal lighting	10 wks	Wed 31/05/23	Wed 09/08/23	100%																				




















Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Thu 14/09/23 Rev1

ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023							Half 1, 2023													
						D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F												
36	Masonry repairs	8 wks	Wed 31/05/23	Wed 26/07/23	100%																												
37	Roof repairs	3 wks	Fri 10/03/23	Fri 31/03/23	100%																												
38	external decs	6 wks	Fri 17/03/23	Fri 28/04/23	100%																												
39	Internal decs	4 wks	Fri 28/04/23	Fri 26/05/23	100%																												
40	Communal flooring	10 days	Fri 06/10/23	Fri 20/10/23	0%																												
41	FRA Works	20 days	Fri 27/10/23	Fri 24/11/23	0%																												
42	Strike Scaffolding	2 wks	Wed 13/09/23	Fri 06/10/23	80%																												
43	<b>Pennyford court</b>	<b>222 days</b>	<b>Wed 01/02/23</b>	<b>Fri 08/12/23</b>	<b>76%</b>																												
44	Scaffolding	3.5 wks	Wed 01/02/23	Fri 24/02/23	100%																												
45	Asbestos	15 days	Mon 06/03/23	Fri 24/03/23	100%																												
46	Window replacements	115 days	Mon 17/04/23	Fri 22/09/23	74%																												
47	Lateral mains	24 wks	Mon 17/04/23	Fri 29/09/23	60%																												
48	Communal lighting	10 wks	Mon 24/04/23	Fri 30/06/23	100%																												
49	Masonry repairs	8 wks	Mon 08/05/23	Fri 30/06/23	100%																												

Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Thu 14/09/23 Rev1 property services

ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023					Half 2, 2023					Half 1, 2024				
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
50	Roof repairs	3 wks	Fri 03/03/23	Fri 24/03/23	100%				█											
51	external decs	6 wks	Fri 10/03/23	Fri 21/04/23	100%				█											
52	Internal decs	4 wks	Fri 21/04/23	Fri 19/05/23	100%				█											
53	Communal flooring	10 days	Mon 23/10/23	Mon 06/11/23	0%															
54	FRA Works	20 days	Fri 10/11/23	Fri 08/12/23	0%															
55	Strike Scaffolding	1 day	Mon 02/10/23	Mon 02/10/23	80%															
56	<b>Brackley Court</b>	<b>209.5 days</b>	<b>Mon 27/02/23</b>	<b>Fri 15/12/23</b>	<b>88%</b>															
57	Scaffolding	3.5 wks	Mon 27/02/23	Wed 22/03/23	100%				█											
58	Asbestos	15 days	Wed 22/03/23	Wed 12/04/23	100%				█											
59	Window replacements	95 days	Wed 26/04/23	Wed 06/09/23	90%				█											
60	Lateral mains	18 wks	Wed 12/04/23	Wed 16/08/23	100%				█											
61	Communal lighting	10 wks	Wed 12/04/23	Wed 21/06/23	100%				█											
62	Masonry repairs	8 wks	Wed 24/05/23	Wed 19/07/23	100%				█											
63	Roof repairs	3 wks	Wed 12/04/23	Wed 03/05/23	100%				█											

Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



# united living City of Westminster

Thu 14/09/23 Rev1 property services

ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023					Half 2, 2023					Half 1, 2024															
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F											
64	external decs	6 wks	Wed 12/04/23	Wed 24/05/23	100%																										
65	Internal decs	4 wks	Wed 12/04/23	Wed 10/05/23	100%																										
66	Communal flooring	10 days	Mon 06/11/23	Mon 20/11/23	0%																										
67	FRA Works	20 days	Fri 17/11/23	Fri 15/12/23	0%																										
68	Strike Scaffolding	2 wks	Tue 03/10/23	Mon 16/10/23	10%																										
69	<b>Cheadle Court</b>	<b>197 days</b>	<b>Wed 22/03/23</b>	<b>Thu 04/01/24</b>	<b>79%</b>																										
70	Scaffolding	3.5 wks	Wed 22/03/23	Fri 14/04/23	100%																										
71	Asbestos	15 days	Mon 17/04/23	Fri 05/05/23	100%																										
72	Window replacements	95 days	Mon 15/05/23	Fri 22/09/23	80%																										
73	Lateral mains	18 wks	Mon 08/05/23	Fri 08/09/23	100%																										
74	Communal lighting	10 wks	Mon 08/05/23	Fri 14/07/23	100%																										
75	Masonry repairs	8 wks	Mon 26/06/23	Fri 18/08/23	85%																										
76	Roof repairs	3 wks	Mon 28/08/23	Fri 15/09/23	100%																										
77	external decs	5 wks	Mon 18/09/23	Fri 20/10/23	60%																										

Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023				Half 1, 2024						
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F			
78	Internal decs	4 wks	Mon 09/10/23	Fri 03/11/23	50%																		
79	Communal flooring	10 days	Mon 06/11/23	Fri 17/11/23	0%																		
80	FRA Works	20 days	Fri 24/11/23	Thu 04/01/24	0%																		
81	Strike Scaffolding	2 wks	Wed 25/10/23	Tue 07/11/23	0%																		
82	<b>Castleford Court</b>	<b>99.5 days</b>	<b>Mon 07/08/23</b>	<b>Thu 04/01/24</b>	<b>21%</b>																		
83	Scaffolding	3.5 wks	Mon 07/08/23	Wed 30/08/23	100%																		
84	External surveys	3 wks	Wed 30/08/23	Wed 20/09/23	100%																		
85	Asbestos	15 days	Wed 30/08/23	Wed 20/09/23	0%																		
86	Window replacements	5 wks	Wed 06/09/23	Wed 11/10/23	40%																		
87	Lateral mains	5 wks	Wed 06/09/23	Wed 11/10/23	30%																		
88	Communal lighting	4 wks	Wed 06/09/23	Wed 04/10/23	10%																		
89	Masonry repairs	5 wks	Wed 20/09/23	Wed 25/10/23	0%																		
90	Roof repairs	3 wks	Wed 30/08/23	Wed 20/09/23	0%																		
91	external decs	5 wks	Wed 04/10/23	Wed 08/11/23	0%																		

Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023							Half 2, 2023				Half 1, 2024										
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F							
92	Internal decs	4 wks	Wed 30/08/23	Wed 27/09/23	0%																						
93	Communal flooring	10 days	Mon 06/11/23	Fri 17/11/23	0%																						
94	FRA Works	20 days	Fri 24/11/23	Thu 04/01/24	0%																						
95	Strike Scaffolding	2 wks	Wed 08/11/23	Wed 22/11/23	0%																						
96	<b>Ashby Court</b>	<b>87 days</b>	<b>Wed 30/08/23</b>	<b>Thu 11/01/24</b>	<b>2%</b>																						
97	Scaffolding	3 wks	Wed 30/08/23	Wed 20/09/23	20%																						
98	External surveys	3 wks	Wed 20/09/23	Wed 11/10/23	0%																						
99	Asbestos	10 days	Wed 20/09/23	Wed 04/10/23	0%																						
100	Window replacements	5 wks	Wed 04/10/23	Wed 08/11/23	0%																						
101	Lateral mains	5 wks	Wed 27/09/23	Wed 01/11/23	0%																						
102	Communal lighting	3 wks	Wed 27/09/23	Wed 18/10/23	0%																						
103	Masonry repairs	4 wks	Wed 11/10/23	Wed 08/11/23	0%																						
104	Roof repairs	10 days	Wed 27/09/23	Wed 11/10/23	0%																						
105	external decs	4 wks	Wed 25/10/23	Wed 22/11/23	0%																						


**Project: Wharncliffe exit progra**  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			





ID	Task Name	Duration	Start	Finish	% Complete	Half 1, 2023					Half 2, 2023					Half 1, 2024					
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	
106	Internal decs	10 days	Wed 25/10/23	Wed 08/11/23	0%																
107	Communal flooring	5 days	Mon 20/11/23	Fri 24/11/23	0%																
108	FRA Works	20 days	Fri 01/12/23	Thu 11/01/24	0%																
109	Strike Scaffolding	2 wks	Mon 27/11/23	Mon 11/12/23	0%																
110	<b>Winchelsea House</b>	<b>80 days</b>	<b>Wed 20/09/23</b>	<b>Tue 23/01/24</b>	<b>0%</b>																



Project: Wharncliffe exit progra  
Date: Thu 14/09/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			