

G.7 Modification Certificate

Unit B7 ,Smallmead House, Smallmead, Horley, Surrey, RH6 9LW Tel: 0333 320 8035

Job Ref: 1818

Certificate of modification for the fire detection and fire alarm system at:

Building Name: Emanuel House **Address:** 18 Rochester Row

SW1P 1BS

I/we being the competent person(s) responsible (as indicated by my/our signatures below) for the modification of the fire detection and fire alarm system, particulars of which are set out below, certify that the said modification work for which I/we have been responsible has to the best of my/our knowledge and belief been carried out in accordance with the recommendations of **46.4** of BS 5839-1:2017, except for the variations, if any, stated in this certificate.

Name: Jeremy Brookes Position: Commissioning Engineer

Signature: 12/03/2024

For and on behalf of: IPS Ltd

Address: Unit B7 Smallmead House, Smallmead Horley Surrey

Postcode RH6 9LW

The extent of liability of the signatory is limited to the systems described below.

Extent of system covered by this certificate:

Installation of sounder bases to sensors in the corridors & stand alone units on the front/rear roof terraces; added to the AOV control panel which covers common areas.

Updated firmware in control panel to latest version.

Tidied cabling in control panel

Variations from the recommendations of 46.4 of BS 5839-1:2017:

Sounders have been added to enhance evacuation sound within the premises.

	Following the modifications, the system has been tested in accordance with the recommendations of 46.4.2 of BS 5839-1:2017.
	Following the modifications, as-fitted drawings have been updated as appropriate by IPS Ltd
	Following the modifications, as-fitted drawings have been updated as appropriate by others
	Following the modifications, the system records have been updated as appropriate by IPS Ltd
	Following the modifications, the system records have been updated as appropriate by others

I/we the undersigned confirm that the modifications have introduced no additional variations from the recommendations of BS 5839-1:2017, other than those recorded below:

Tested for correct operation only including confirming redcare signal.